

Progress this week

- Agenda issued for BPC meeting (30/04/19) to approve contractor and other items of spending
- MJ Church approached – offer of reduced rates for muck away
- £500 donation received from Charlcombe Homes

Planned items for next week

- Confirm total funding for paths project
- Confirm revised dates and signatories for grant
- Appoint Contractor for paths project
- Identify further grants and donations

Actions/Support/Decisions required

Task Description	Due Date	Owner
Confirm with Ibstock revised dates and names on registration Document 951	01/05/19	SH/CG
Confirm terms of grant can be met	18/04/19	SH/CG
Confirm B&NES agreement to works	18/04/19	SO
Confirm funds available and therefore scope of works for contractor	01/05/19	SH/SO/CG

Project Status – week 17, WE 28th April

